



**ENGINEER'S REPORT  
WEST GOSHEN SEWER AUTHORITY**

March 2, 2020

Page 1 of 2

369 East Park Drive  
Harrisburg, PA 17111  
(717) 564-1121  
FAX (717) 564-1158

The following summarizes our recent activities performed on behalf of the West Goshen Sewer Authority (Authority) and West Goshen Township (Township) from January 31, through March 2, 2020:

**Projects in Construction**

**Contract Nos. 17-3, 17-6, and 17-7: Anaerobic Digester Replacement (007608.0433):**

The GC continues to work through all of the punch list items. The February 11 site visit was held with the GC and Shand & Jurs to address the flare controls and automated function. Modifications were made and will be monitored to be sure the issues have been addressed.

*Closeout documents have been sent to Garden Spot Electric for Contract 17-6. Once the finalized closeout documents are received they will be provided to all parties and the Final Application for Payment will be provided to the Authority for approval.*

**Contracts WWTP-19-1; WWTP-19-2; and WWTP 19-3: WWTP Phase II Improvements / TMDL Compliance (007608.0447):**

All Contractors are currently working on submittals. HRG is reviewing submittals as they are received, including those for the Owner's supplied equipment.

The Contractor has completed underground utility locating work. Contractor has also completed demolition of the abandoned trickling filter. A construction progress meeting was held on February 19<sup>th</sup> to review the schedule.

The COMAG equipment is expected to be installed in October 2020.

**Other Projects/Tasks**

**Pump Station Phase II Improvements (007608.0441):**

The bid documents for the Trinity Drive Pump Station are in the process of being updated and finalized based on comments received by the Township Staff. We have received COSTARS quotes for the grinder pump and control panel, but we are awaiting updated COSTARS quotes for the generator, ATS, and docking station, as well as the pump control panel from OCC.

**Priority A Interceptor Project:**

The two (2) construction contracts were advertised for public bids and the bid opening scheduled on March 18 at 10:00am. A mandatory pre-bid conference is being held on Wednesday, March 4.

**Aeration System Improvement Project (007608.0453):**

We are continuing to work on preparing Bidding Documents and intend to have this Project ready for public bids by the Authority's May meeting. A site coordination meeting is scheduled for March.

**Annual Consulting Engineer's Report:**

We continuing work on the Annual Consulting Engineer's Report and will have the report completed for submission to the Bond Trustee by the March 30, 2020 deadline. The report will be reviewed with the Authority at the Authority's April Meeting.

Please feel free to contact me if you have any questions regarding this report or other items.

Respectfully submitted,

**Herbert, Rowland & Grubic, Inc.**



Joshua T. Fox, P.E.  
Practice Area Leader | Water & Wastewater

JTF/  
007608.0426

c: West Goshen Sewer Authority (w/encl.)  
Casey LaLonde, Township Manager (w/encl.)  
Dave Woodward, Public Works Director (w/encl.)  
Mike Moffa, WWTP Superintendent (w/encl.)  
File (w/encl.)